

**Project:** New Boat Harbor  
**Contractor/Consultant:** Pacific Pile & Marine  
**Orig. Contract \$:** \$24,907,321.00  
**Total all CCOs:** \$45,033.52  
**New Contract Total:** \$24,952,354.52

<b>Change Order No.</b>	<b>Cost</b>
1	\$5,354.56
2	\$6,751.80
3	\$0.00
4	\$8,121.28
5	-\$8,936.55
6	\$33,742.43



## **Description**

Replace steel mesh with rebar for the three concrete maintenance pads along the boardwalk to accommodate heavy snow removal equipment.

Replace aluminum end plates at the top and bottom of the gangways with an Ultrapoly Luns plate which is more durable against bobcat chains.

Early but limited basin access granted by the USACE.

Replace porcelain restroom fixtures with stainless in the two public warehouse restrooms.

This included four separate items.

1. The specified stainless showers are not suitable for the space. A different product, Swanstone is substituted. Credit of (\$5,994.55).

2. A thinner gauge siding was available and substituted. Credit of (\$6,280.00).

3. The shower flooring specified was not durable enough and a new flooring will be substituted. Cost \$2,953.00

4. The standard colors for the louvers did not match the siding.

Louvers were requested to be color matched. Cost \$385.00

This included 5 separate items

1. Increase isolation pads and set them flush with the surrounding floor.

2. Provide control valves on the outlets of the surge tanks.

3. Provide a hose bib, vacuum breaker, and sampling port/diverter valve at the Oil Trap skid

4. Comply with State Fire Marshal plan review comments.

4.1 Revise building classification from Class 1 Div 1 to Class 1 Div 2 which revises equipment from explosion-proof to spark-resistant.

4.2 Incorporate mechanical changes shown on sheet M5.1

4.3 Provide floor drain connections to sewer rather than sump.

4.4 Install 11-pound fire extinguishers where noted on sheet A14

4.5 Provide closed tanks for bilge water treatment package.

5. Perform additional snow removal