

VALDEZ NEW BOAT HARBOR PHASE 1 - UPLANDS

CONSTRUCTION PROGRESS REPORT No. 41

JULY 11, 2016 - JULY 17, 2016

KEY CONSTRUCTION ACTIVITIES

This period Harris Sand & Gravel (HS&G):

- Continued implementing SWPPP and traffic controls.
- Removed forms and backfilled around columns for future canopies at the East Picnic area.
- Continued preparing grade, forming and placing concrete for boardwalk sleeper keys and stemwalls.
- Placed concrete for sidewalk and curb ramps at the West Restroom and boardwalk areas.
- Continued adjusting and grouting storm drain and sanitary sewer manholes.
- Continued placing site power, signal, lighting and telephone conduits.
- Placed concrete foundation slab for High Mast Light #1.
- Placed riprap to final elevations along the south slope.

CVEA continued placing concrete vaults at future Wash Down and West Restroom areas.

Western Marine continued dredging the new harbor basin and placing rock for the three breakwaters. The rock is trucked from Valdez Glacier Quarry to Old Town or Sea Otter, then transferred to barge or rock truck for placement.

EMC inspected general progress, layout, utility installation and fill placement. They also tested soil compaction and sampled and tested concrete. Photographs by ARCADIS and EMC unless noted.



Placing riprap to final grade along South slope. Boardwalk will be built on concrete pads at bottom center.

VALDEZ NEW BOAT HARBOR PHASE 1 - UPLANDS

CONSTRUCTION PROGRESS REPORT No. 41

JULY 11, 2016 - JULY 17, 2016



Installing electrical conduit on bedding in trench



Forming narrow 'sidewalk' along boardwalk



Grouting electrical conduit at transformer pad



Placing concrete for sidewalk at boardwalk



Electrical conduits and risers for Ramp #1 service



Reinforcement on blocks at west end of boardwalk

VALDEZ NEW BOAT HARBOR PHASE 1 - UPLANDS

CONSTRUCTION PROGRESS REPORT No. 41

JULY 11, 2016 - JULY 17, 2016



Placing concrete (at right) and hand-finishing the fresh curb around landscape island at East Access to site



Adjusting to finish grade and grouting risers on sanitary sewer manholes