

**CITY OF VALDEZ MEMORANDUM**

To: Elke Doom, City Manager  
 From: Dean Day, Capital Facilities Director  
 Date: July 26, 2017  
 Subj: Change Order Report for Valdez Container Terminal (VCT) North Laydown Yard

The VCT North Laydown Yard had a surprising layer of clay on the north side of the area that required extra excavation and extra gravel. As a result, the contract amount was exceeded by \$ 19,555.04. The breakdown is as follows:

<b>VCT LAYDOWN YARD - BID VS. ACTUAL</b>	<b>BID</b>			<b>ACTUAL</b>		
	<b>Quantity</b>	<b>Unit</b>	<b>Total</b>	<b>Quantity</b>	<b>Unit</b>	<b>Total</b>
Mobilization / Demobilization	1	50500	\$50,500.00	1	50500	\$50,500.00
Clearing & Grubbing	2.1	500	\$1,050.00	2.1	500	\$1,050.00
Unusable Excavation	800	5	\$4,000.00	1637	5	\$8,185.00
Type 2 Gravel	3000	8	\$24,000.00	2307.79	8	\$18,462.32
Type 2A Gravel	1000	18	\$18,000.00	2161.54	18	\$38,907.72
Record Drawing	1	2000	\$2,000.00	1	2000	\$2,000.00
			<b>\$99,550.00</b>			<b>\$119,105.04</b>