



CHANGE ORDER
CITY OF VALDEZ

TO: Harris Sand & Gravel
PO Box 6
Valdez, AK 99686

PROJECT: 10 Mile Dike Maintenance

DATE ISSUED	October 26, 2021
CHANGE ORDER NO.	1
COST CODE NO.	350-0750-55000.409
PROJECT NO.	19-350-0409
CONTRACT NO.	1754
Distribute to	
Engineering	1
Owner	
Contractor	1

You are directed to make the changes in this CONTRACT as follows: Increase the quantity of class 3 and class 1 riprap at the unit price to accommodate for as-found conditions with less usable rip rap available. Adding the quantity will ensure the three dikes worked on in Phase 1 all have the same section with adequate toe, 3:1 slope and proper size rock.

Additionally,

- For Groin 1, STA 102+00 to STA 107+00, change the elevation of the toe from the instructed design elevation to the minimum toe depth indicated on the typical section (Sheet 18 of planset)
- Transition detail between toe elevations shall be confirmed in the field

Justification: The amount of salvageable class 3 riprap available from the existing dikes has been lower than anticipated. A portion of the salvaged rock often doesn't meet specifications for size, weight and dimensions. This rock cannot be reused as armor rock. However, it can be utilized as cover material over the rock in the buried toe. Erosion appears the largest contributing factor for the reduced as-found quantity. This is an unexpected discovery beyond project assumptions.

Not valid until signed by both the Mayor and City Clerk. Signature of Contractor indicates his agreement herewith, including any adjustment in **CONTRACT** sum or **CONTRACT** time.

The original CONTRACT sum was.....	\$	3,570,100.00
Change by previously authorized Change Order(s).....	\$	0.00
The CONTRACT sum prior to this Change Order was.....	\$	0.00
The CONTRACT sum will be increased by this Change Order.....	\$	425,000.00
New CONTRACT sum including this Change Order will be.....	\$	3,995,100.00

CONTRACT time will remain unchanged. The date of Substantial Completion as of the date of this Change Order therefore is December 15, 2021.

CONTRACTOR

By: _____

Date: _____

CORPORATE SEAL

Attest: _____

Corporate Secretary

**AUTHORIZED BY:
CITY OF VALDEZ**

By: _____

Sharon Scheidt, Mayor

Date: _____

Attest: _____

Sheri Pierce, City Clerk

Date: _____

RECOMMENDED

By: _____

Mark Detter, City Manager

Date: _____

By: _____

Nathan Duval, Capital Facilities Director

Date: _____