



CHANGE ORDER
CITY OF VALDEZ

Table with contract details including TO: Knik Construction Co, INC, PROJECT: Kelsey Dock Dolphin/Bollard Temp Install, DATE ISSUED, CHANGE ORDER NO. 2, COST CODE NO. 310-9513-58010, PROJECT NO. 24-312-6424, CONTRACT NO. 2445, Contractor x.

You are directed to make the changes in this CONTRACT as follows:

An additional \$70,500.00 and 115-day extension

Justification: Due to the land-based bollard being unusable because of the headline/type lines for failed infrastructure that was placed in January, Knik is going to remove the mooring dolphin and gangway in a single mobilization. The removal of the failed underwater concrete filled pile is also needed. For this reason, we are adding an additional \$70,500.00 for the labor and materials and adding an extension to the contract because this work can only be done during a negative tide.

Not valid until signed by both the Mayor and City Clerk. Signature of Contractor indicates his agreement herewith, including any adjustment in CONTRACT sum or CONTRACT time.

Summary table showing contract sum changes: The original CONTRACT sum was \$75,000, Change by previously authorized Change Order(s) \$16,500, The CONTRACT sum prior to this Change Order was \$91,500, The CONTRACT sum will be increased by this Change Order \$70,500, New CONTRACT sum including this Change Order will be \$162,000.

CONTRACT time will be increased by 115 days. The date of Substantial Completion as of the date of this Change Order therefore is 06/22/2026.

CONTRACTOR
By: _____

Date: _____

CORPORATE SEAL

Attest: _____
Corporate Secretary

AUTHORIZED BY:
CITY OF VALDEZ

By: _____
Dennis Fleming, Mayor

Date: _____

Attest: _____
Sheri Pierce, City Clerk

Date: _____

RECOMMENDED

By: _____
Nathan Duval, City Manager

Date: _____

By: _____
Kasey Walker, Capital Facilities Director

Date: _____