



PO BOX 651 • EUREKA, NEVADA 89316 • (775) 293-1743  
5 EAST PARK STREET • FALLON, NEVADA 89406 • (775) 423-9090

November 19, 2024

Nathan Duval, Capital Facilities Director  
City of Valdez Capital Facilities  
300 Airport Road, Suite 201  
P.O. Box 307  
Valdez, Nevada 99686

RE: Sewer Force Main Replacement  
SUBJ: Additional Cost Proposal to continue with the construction inspection /  
administration engineering

Dear Mr. Duval:

In 2019, this project was conceptually divided into four phases:  
Phase 1 – Feasibility, Phase 2 – Preliminary Design and Permitting, Phase 3 – Final  
Design and Grant / Loan Submittals, Phase 4– Construction.

The City of Valdez awarded the work for only Phase 1 and Phase 2 to Day Engineering  
after requesting qualifications from several engineering firms. The scope of work was  
indeterminant when we began, and it was decided not to pursue Phase 3 and Phase 4 until  
we had more information. We were awarded the work for Phase 3, and in 2023, we were  
awarded a cost proposal for us to complete Phase 4.

Unfortunately, the directional drilling encountered delays that will push completion of the  
drilling (and other related items) to next year. It will require an extra two months of  
construction inspection next year over what we had anticipated. We have been averaging  
about \$ 150,000 a month in costs during construction. Two extra months will result in  
about \$ 300,000 in extra costs. We request an amendment to our Phase 4 contract for an  
additional \$ 300,000. We will hold our rates per the contract, and they are included.

*Dean Day*

Day Engineering

**SCHEDULE OF RATES AND CHARGES FOR DAY ENGINEERING SERVICES**

<u>ENGINEERING &amp; GENERAL SUPERVISION</u>	<u>RATE PER HOUR</u>
Principal or Officer of Firm	\$ 165.00
Project Engineer	\$ 125.00
Field or Design Engineer	\$ 100.00
Draftsman	\$ 80.00
Field or Office Assistant	\$ 60.00
Sub-consultants	\$ Cost plus 15%