



**CHANGE ORDER
CITY OF VALDEZ**

TO: Prosser-Dagg Construction Co. LLC
10355 E. Palmer-Wasilla HWY
STE 120B
Palmer, AK 99645

DATE ISSUED 07-09-2019
CHANGE ORDER NO 02
COST CODE NO 350-0310-55000.1806
PROJECT NO. 18-350-1806

PROJECT: VHS Concrete Replacement

CONTRACT NO. 1474
Distribute to _____
Engineering _____
Owner _____
Contractor _____ **X** _____
Other _____

You are directed to make the changes in this CONTRACT as follows:

- B.6 - Leveling Course - 165 Tons = \$20,625
- C.1 – Sidewalk Demolition - 625 SF = \$7,812.5
- C.2 – Curb Demolition - 16 LF = \$480
- C.3 – Concrete Curb - 16 LF = \$2,000
- C.4 – Concrete Sidewalk – 12 CY = \$24,000
- Grand Total: \$54,917.50

Justification:

During construction it was found that the existing thicknesses of the concrete was 8” to 12” in some places rather than 6” as specified within the construction documents. Due to the increase of the leveling course needed to make up the difference in those areas the current total above for B.6 is required. This is a conservative estimate due to demo work still taking place in certain locations. The original C.1 – sidewalk demolition and C.4 concrete sidewalk quantity was miscalculated during design which caused an increase to this quantities during construction. The additional quantities added for C.2 - curb demolition and C.3 - concrete curb were due to additional sections requiring repair because of wear over this past winter.

Not valid until signed by the City Manager. Signature of Contractor indicates his agreement herewith, including any adjustment in CONTRACT sum or CONTRACT time.

The original CONTRACT sum was.....	\$ <u>343,275.00</u>
Change by previously authorized Change Order(s).....	\$ <u>15,000.00</u>
The CONTRACT sum prior to this Change Order was.....	\$ <u>358,275.00</u>
The CONTRACT sum will be increased by this Change Order...	\$ <u>54,917.50</u>
New CONTRACT sum including this Change Order will be.....	\$ <u>413,192.50</u>

CONTRACT time will be unchanged. The date of Substantial Completion as of the date of this Change Order therefore is July 31, 2019.

Prosser-Dagg Construction Co. LLC

By: _____

Date: _____

CORPORATE SEAL

Attest: _____
Corporate Secretary

**AUTHORIZED BY:
CITY OF VALDEZ**

By: _____
Jeremy O'Neil, Mayor

Attest: _____
Sheri Pierce, City Clerk

Date: _____

RECOMMENDED

By: _____
Roxanne Murphy, Interim City Manager

Date: _____

By: _____
Nathan Duval, Capital Facilities Director

Date: _____